

**Asteri Ithaca
Look Ahead Schedule**

- Week of 2/20
 - Welliver
 - Exterior framing, sheathing & waterproofing.
 - Install roofing.
 - Interior framing & beam wraps.
 - MEP Rough-in.
 - VC
 - Exterior framing, beam wraps, and sheathing
 - Beam wraps and interior framing
 - MEP Rough-in
 - Wall panel [install](#)
 - Metal decking install
- Week of 2/27
 - Welliver
 - Exterior framing, sheathing, waterproofing & insulation.
 - Install roofing.
 - Interior framing & beam wraps.
 - MEP Rough-in.
 - VC
 - Exterior framing, beam wraps, and sheathing
 - Beam wraps and interior framing
 - MEP Rough-in
 - Metal decking install
 - Concrete SOD
- Week of 3/06
 - Welliver
 - Exterior framing, sheathing, waterproofing & insulation.
 - Exterior metal panel installation.
 - Install curtain wall framing.
 - Install roofing.
 - Interior framing, beam wraps & drywall.
 - MEP Rough-in.
 - VC
 - Exterior Framing, sheathing and [waterproofing](#)
 - Interior framing and beams [wraps](#)
 - MEP rough-in
 - Wall Panel [install](#)
 - Concrete SOD
- Week of 3/13
 - Welliver
 - Exterior waterproofing & insulation.
 - Exterior metal panel installation.
 - Install curtain wall framing.
 - Install roofing.
 - Interior framing, beam wraps & drywall.
 - MEP Rough-in.
 - VC
 - Exterior Waterproofing insulation
 - Interior framing & beam wraps
 - MEP Rough-in
 - Wall panel [install](#)

- Metal decking install
- Week of 3/20
 - Welliver
 - Exterior waterproofing & insulation.
 - Exterior metal panel installation.
 - Install curtain wall framing.
 - Interior framing & beam wraps.
 - MEP Rough-in.
 - VC
 - Exterior waterproofing & insulation
 - Interior framing
 - MEP Rough-in
 - Metal decking install
 - Concrete SOD
- Week of 3/27
 - Welliver
 - Exterior metal panel installation.
 - Install curtain wall framing.
 - Interior drywall.
 - MEP Rough-in.
 - VC
 - Exterior waterproofing & insulation
 - Interior framing
 - MEP Rough-in
 - Wall panel install
 - Concrete SOD
- Week of 4/03
 - Welliver
 - Exterior brick installation.
 - Exterior metal panel installation.
 - Install exterior glass.
 - Interior drywall.
 - MEP Rough-in.
 - VC
 - Exterior waterproofing & insulation
 - Interior framing
 - MEP Rough-in
 - Wall Panel install
 - Metal decking install
- Week of 4/10
 - Welliver
 - Exterior brick installation.
 - Exterior metal panel installation.
 - Install exterior glass.
 - Interior drywall.
 - MEP Rough-in.
 - VC
 - Exterior waterproofing & insulation
 - Interior framing
 - MEP rough-in
 - Metal decking install
 - Concrete SOD
- Week of 4/17
 - Welliver
 - Exterior brick installation.
 - Exterior metal panel installation.
 - Install exterior glass.
 - Interior drywall.